














General Project Overview









Utility Coordination

Goal: have all public utility relocations completed by project letting date on August 16th, 2022







Utility Coordination




Public utilities will relocate into the City of Coralville new public utility easement located outside of 1st Avenue project limits.







Utility Coordination




Designated I-80 Public Utility Crossing Location







Utility Coordination




Magellan petroleum pipeline to remain in place (6" line within 10" casing)







Utility Coordination




Magellan petroleum pipeline to remain in place (8" line within 12" casing)







Utility Coordination




Magellan petroleum pipeline to remain in place (12" line within 16" casing)







Utility Coordination



6" abandoned pipeline located between the 8" and 12" Magellan lines has a Verizon fiber line located inside.

PRELIMINARY SUBJECT TO CHANGE







Utility Coordination

Magellan Requirements

- Magellan will require inspector to be on site at all times when construction is taking place within 25' of any of the three pipelines. Cost associated with this will be paid through the IADOT utility relocation agreement.
- Magellan will need to provide approval for the heaviest piece of equipment that will be driving over the pipelines.
- lowa One Call requirements of hand digging within 2 ft of the pipelines.










Image credit: Wisconsin DOT

What is a DDI?

- Diverging Diamond
 Interchange
- Minor road traffic crosses to the left side of the road at a signalized intersection
- First one in US opened in 2009
- Now over 100 in use and dozens more in planning or construction

Why use a DDI?


- Decreases vehicle conflict points by nearly half, and removes left turns across oncoming traffic
- Increases capacity and efficiency
- With extra signage, barriers, and pavement markings, drivers will adjust quickly







General Project Overview









Aerial View Looking Southwest










Project Overview – Signals










Project Overview - Drainage










Project Overview – Signs along I-80 and Ramps










Project Overview – Signs along Side Roads










Project Overview – Structures










Area of Greatest Fill, Ramp A (NE)










Areas of Greatest Fill, Ramps









Staging Overview

2023 Construction Season

- Two-way traffic maintained in the two existing west lanes of 1st Avenue
- Removal of existing east bridge and construction of two new east bridges
- Construction concentrated on east side of interchange

2025 Spring

 The only remaining work consists of landscaping, erosion control, and other tasks that have little impact on traffic in the interchange.

2022 Fall

- August 16th letting
- Temporary pavement, grading, MSE wall, and other construction is required before winter in order to allow bridge construction to continue through winter months.

2024 Construction Season

- Two-way traffic maintained on the newly constructed east side of 1st Avenue
- Removal of existing two west bridges and construction of one new west bridge
- Construction concentrated on west side of interchange







Staging Plan Breakdown

Letting Date: 8/16/2022 Construction Start: 9/1/2022

			2022												2023											2024											
			Q1			Q2			Q3			Q4			Q1		Q2			Q3		Q4			Q1			Q2			Q3			Q4			
TASK	START	END	J	F	М	Α	М	J.	J A	S	С	N	D	J	F	M	Α	М	J	J	Α	S	0	N	D	J	F	M	Α	М	J	J	Α	S	0	N	D
PHASE 1																																					
Stage 1	9/1/2022	9/30/2022																																			
PHASE 2																																					
Stage 1	10/1/2022	6/30/2023																																			1
Stage 2	7/1/2023	7/31/2023																																			
Stage 3	8/1/2023	8/31/2023																			*																
Stage 4	9/1/2023	9/30/2023																				*															
PHASE 3																																					
Stage 1	10/1/2023	10/31/2023																																			
Stage 2	11/1/2023	6/30/2024																																			
Stage 3	7/1/2024	8/31/2024																																			
PHASE 4																																					
Stage 1	9/1/2024	9/30/2024																																			
Stage 2		11/30/2024	Г																																		

^{*}Anticipated to take around one month total, allowing for needed fill and MSE walls to be constructed before winter in order for bridge construction to take place during the winter months.

^{**}Work remaining after Phase 4 Stage 2 will likely end early in 2025 and should have little to no impact on traffic in the interchange. It may include: landscaping, erosion control, and other related work.







Possible Constructability Challenges


- 1st Avenue Bridge Removal & Construction
- Magellan Pipeline Lightweight Fill
- Constrained Areas with Temporary Shoring
- I-80 Median Pier Construction
- South abutment construction for west traffic bridge







1st Avenue Bridge Removal & Construction




SUBJECT TO CHANGE







1st Avenue Bridge Removal & Construction










Magellan Pipeline Fill – Plan & Profile










Magellan Pipeline Fill – Staged Cross Sections










Constrained Areas with Temporary Shoring











Constrained Areas with Temporary Shoring



Phase 2 Stage 1 Iowa River Landing Place










Constrained Areas with Temporary Shoring











Constrained Areas with Temporary Shoring



Phase 3 Stage 3 Existing Ramp C










I-80 Median Pier Construction

Phase 2 Stage 1 and Phase 3 Stage 2 (shown)










Southwest Abutment Construction




Phase 3 Stage 2
Bridge Staging
Area Constraints







DOT-ICN Fiber – Placed prior to interchange construction









THANK YOU FOR YOUR TIME AND ATTENTION