

*****THIS IS A NEW APPENDIX. - PLEASE READ CAREFULLY.*****

CALIBRATION FORM #820020

Form 820020
7-91



Iowa Department of Transportation
MOBILE MIXER CALIBRATION

Contractor/Owner Cramer + ASSOC. County Blawknawk Date 7-18-06
 Mixer Serial No. 6MFD10139 ET Operating Speed 100 cy/hr Calibrated By Nannette
 Project No. BEPN-059-2/18/07 Design No. 206 J Witnessed By [Signature]

MATERIALS AND SETTINGS

Material	Source	Sp. Gr.	Dry Weight	Wet Weight	Gate Setting
Cement	<u>Lafarge</u>	<u>3.14</u>			
*Sand	<u>Basic Materials Waterloo</u>	<u>2.65</u>	<u>1393</u>	<u>1436</u>	<u>4.1</u>
*Rock	<u>Merita/Monika Aldon</u>	<u>2.59</u>	<u>1361</u>	<u>1368</u>	<u>4.59</u>
Water					
Water Reducer	<u>Bect 10K-91 1000 305</u>				
Air Entraining Agent	<u>30K AEA-42 1000 205</u>				

* (Optional moisture content - Sand 3% Rock 0.5%)

Determine CEMENT METER COUNT. Run: 50 count ± Model 60 Magnum unit
100 count ± Standard unit

Trial	1	2	3	4	5	Totals
Counts	<u>25</u>	<u>25</u>	<u>25.5</u>	<u>25.5</u>	<u>25.0</u>	<u>126.0</u>
Gross Weight						
Tare Weight						
Net Weight	<u>84.5</u>	<u>85.0</u>	<u>84.0</u>	<u>85.5</u>	<u>88.0</u>	<u>422.0</u>
Time (sec.)	<u>10.84</u>	<u>11.03</u>	<u>10.97</u>	<u>11.00</u>	<u>10.78</u>	<u>54.62</u>
Total Pounds	<u>(422) = 3.35 Lb.</u>		<u>94 lb. cement</u>		<u>94 lb.</u>	<u>Counts</u>
Total Count	<u>(126) = Meter Count</u>		<u>Lb./Meter Count</u>		<u>(3.35) = 2806</u>	<u>Bag</u>

AIR ENTRAINING AGENT DILUTION RATE 1.01
 Admixtures
 Time per bag = (Counts/Bag) x $\frac{\text{Total seconds}}{\text{Total counts}}$ = 12.16 Sec./Bag

Water Reducer
 Dosage Required (oz./100 lbs. cement) 8.02
 Dilution rate 1.01
 Dilution Req'd (total oz./100 lbs. cement) 1.01

Sand weight = $\frac{\text{Wet weight}}{1 \text{ Bag}} = \frac{1360}{8.78} = 155.8$ Lb./Bag

Rock weight = $\frac{\text{Wet weight}}{1 \text{ Bag}} = \frac{1368}{8.78} = 155.8$ Lb./Bag

Divide this by the Count/Bag from Step 1.
 $\frac{(155.8) \text{ Lb./Bag}}{(2806) \text{ Count/Bag}} = 5.55$ Lb./Count

Divide this by the Count/Bag from Step 1.
 $\frac{(155.8) \text{ Lb./Bag}}{(2806) \text{ Count/Bag}} = 5.55$ Lb./Count

This is the target value.

This is the target value.

The tolerance limits are:
 Upper = (5.83) x 1.02 = 5.95
 Lower = (5.83) x 0.98 = 5.71

The tolerance limits are:
 Upper = (5.55) x 1.02 = 5.66
 Lower = (5.55) x 0.98 = 5.44

The calibration check average is:
 $\frac{\text{Sum of checks}}{\text{No. of checks}} = \frac{(17.48)}{(3)} = 5.83$ Lb./Count

The calibration check average is:
 $\frac{\text{Sum of checks}}{\text{No. of checks}} = \frac{(16.65)}{(3)} = 5.55$ Lb./Count

Trial	1	2	Check	Check	Check	Check
Setting						
Counts			<u>25</u>	<u>25</u>	<u>25</u>	
Gross weight						
Tare weight						
Net weight			<u>146.5</u>	<u>145.0</u>	<u>145.5</u>	
Time (sec.)						
Lb./Count			<u>5.86</u>	<u>5.80</u>	<u>5.82</u>	

Trial	1	2	Check	Check	Check	Check
Setting						
Counts			<u>24.5</u>	<u>25.0</u>	<u>25.0</u>	
Gross weight						
Tare weight						
Net weight			<u>135.5</u>	<u>140.0</u>	<u>138.5</u>	
Time (sec.)						
Lb./Count			<u>5.53</u>	<u>5.60</u>	<u>5.54</u>	

Form 820020
7-91



Iowa Department of Transportation
MOBILE MIXER CALIBRATION

Contractor/Owner _____ County _____ Date _____
 Mixer Serial No. _____ Operating Speed _____ Calibrated By _____
 Project No. _____ Design No. _____ Witnessed By _____

MATERIALS AND SETTINGS

Material	Source	Sp. Gr.	Dry Weight	Wet Weight	Gate Setting
Cement	_____	_____	_____	_____	_____
*Sand	_____	_____	_____	_____	_____
*Rock	_____	_____	_____	_____	_____
Water	_____	_____	_____	_____	_____
Water Reducer	_____	_____	_____	_____	_____
Air Entraining Agent	_____	_____	_____	_____	_____

* (Optional moisture content - Sand 3% Rock 0.5%)

Determine **CEMENT METER COUNT**. Run: 50 count ± Model 60 Magnum unit
 100 count ± Standard unit

Trial	1	2	3	4	5	Totals
Counts	_____	_____	_____	_____	_____	_____
Gross Weight	_____	_____	_____	_____	_____	_____
Tare Weight	_____	_____	_____	_____	_____	_____
Net Weight	_____	_____	_____	_____	_____	_____
Time (sec.)	_____	_____	_____	_____	_____	_____
Total Pounds = () =						
Total Count = () =						
		Lb. Meter Count		94 lb. cement Lb./Meter Count	94 lb. () =	Counts Bag

AIR ENTRAINING AGENT DILUTION RATE _____
 Admixtures _____
 Time per bag = (Counts/Bag) x $\frac{\text{Total seconds}}{\text{Total counts}}$ = _____ Sec./Bag

Water Reducer
 Dosage Required (oz./100 lbs. cement) _____
 Dilution rate _____
 Dilution Req'd (total oz./100 lbs. cement) _____

$\frac{\text{Sand weight}}{1 \text{ Bag}} = \frac{\text{Wet weight}}{8.78} = \frac{\text{Lb.}}{8.78} = \frac{\text{Lb.}}{\text{Bag}}$

$\frac{\text{Rock weight}}{1 \text{ Bag}} = \frac{\text{Wet weight}}{8.78} = \frac{\text{Lb.}}{8.78} = \frac{\text{Lb.}}{\text{Bag}}$

Divide this by the Count/Bag from Step 1.

Divide this by the Count/Bag from Step 1.

$\frac{() \text{ Lb./Bag}}{() \text{ Count/Bag}} = \frac{\text{Lb.}}{\text{Count}}$

$\frac{() \text{ Lb./Bag}}{() \text{ Count/Bag}} = \frac{\text{Lb.}}{\text{Count}}$

This is the target value.

This is the target value.

The tolerance limits are:

The tolerance limits are:

Upper = () x 1.02 = _____
 Lower = () x 0.98 = _____

Upper = () x 1.02 = _____
 Lower = () x 0.98 = _____

The calibration check average is:

The calibration check average is:

$\frac{\text{Sum of checks}}{\text{No. of checks}} = \frac{()}{()} = \frac{\text{Lb.}}{\text{Count}}$

$\frac{\text{Sum of checks}}{\text{No. of checks}} = \frac{()}{()} = \frac{\text{Lb.}}{\text{Count}}$

Trial	1	2	Check	Check	Check	Check
Setting						
Counts						
Gross weight						
Tare weight						
Net weight						
Time (sec.)						
Lb./Count						

Trial	1	2	Check	Check	Check	Check
Setting						
Counts						
Gross weight						
Tare weight						
Net weight						
Time (sec.)						
Lb./Count						