



### Project Information/Paver Inspection


Date	Project Number	Contract Number
Location		County
Project Inspector	Paving Foreman	
Type/Model of Paver		
Type/Mounting Location of Tie-Bar Inserter		
Location of Tie-Bar Inserter from Pavement Edge		

Note: If any information changes during the project, a new form needs to be completed.

Spacing (in)																								
↑ Paving Direction																								
Cumulative Total																								
Vibrator No	1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23	24
Freq X 100																								
Station																								
Freq X 100																								
Station																								
Freq X 100																								
Station																								

**General Notes:**

1. Spec Limits – Refer to specification 2301.
2. Spacing not to exceed 16". Centerline spacing may be increased to 30" max due to physical limitations of paver such as mounting bracket locations; spacing should not be increased for tie steel insertion or lack of adequate number of vibrators.
3. When vibration monitoring is used, check and record frequency on a minimum of two vibrators daily.
4. When vibration monitoring is not used, check and record frequency of each vibrator twice daily.



Angle (A)=
Depth (in.) (D)=